

Seattle Aquarium Ocean Pavilion

Time Frame: December 4, 2020 – April 19, 2021

Project Completion: 5 out of 23 months

AMONG WA HOURS...	WA HOURS (N=14,229.3)		
	Requirement/Goal	Current Performance	Performance from Previous Month
PRIORITY HIRE ZIP CODES		24.8%	20.4%
APPRENTICE	9%	4.1%	3.2%
JOURNEY-LEVEL	19%	20.7%	17.2%
AMONG ALL HOURS...	ALL HOURS (N=15,553.8)		
APPRENTICES	17%	17.8%	19.4%
WOMEN		5.7%	3.3%
PEOPLE OF COLOR		33.8%	27.5%
AMONG APPRENTICE HOURS...	APPRENTICE HOURS (N=2,766.3)		
WOMEN	15%	16.6%	11.2%
PEOPLE OF COLOR	33%	34.5%	28.7%
PREFERRED ENTRY ¹	20%	0.0%	0.0%
AMONG JOURNEY-LEVEL HOURS...	JOURNEY-LEVEL HOURS (N=12,787.6)		
WOMEN	7%	3.4%	1.4%
PEOPLE OF COLOR	27%	33.6%	27.2%

¹Preferred entry performance is based on the number of apprentices who are pre-apprenticeship graduates and work at least 700 hours on the project divided by the number of all apprentices who work at least 700 hours on the project.

Key:

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

Seattle Aquarium Ocean Pavilion

Time Frame: December 4, 2020 – April 19, 2021

Project Completion: 5 out of 23 months

First-tier contractors are listed in the report. Lower-tier subcontractor data is included in the first-tier contractor list. Bold names mean the contractor (or subs) submitted payroll since the last report.

Contractor	Apprentice Hours	Journey Hours	Total Hours	Priority Hire Apprentices 9% req.	Priority Hire Journey 19% req.	Apprentice Utilization 17% req.	Preferred Entry 20% req.
Turner Construction	940.8	5,009.5	5,950.3	5.1%	22.7%	15.8%	0.0%
Titan Earthwork (+ Subs)	658.5	2,929.5	3,588.0	8.1%	11.2%	18.4%	0.0%
EC Company	539.0	847.5	1,386.5	1.8%	28.1%	38.9%	0.0%
Hermanson	119.5	793.0	912.5	0.0%	2.5%	13.1%	0.0%
Longhorn Organics	412.5	338.0	750.5	0.0%	0.0%	55.0%	0.0%
Seattle Blue	0.0	684.0	684.0	0.0%	90.5%	0.0%	0.0%
CMC Rebar West	96.0	428.0	524.0	0.0%	27.3%	18.3%	0.0%
Barnhart Crane	0.0	355.5	355.5	0.0%	1.1%	0.0%	0.0%
Stoneway Concrete	0.0	183.9	183.9	0.0%	36.1%	0.0%	0.0%
Brundage Bone	0.0	66.5	66.5	0.0%	66.5%	0.0%	0.0%
Snyder Roofing	0.0	60.5	60.5	0.0%	33.9%	0.0%	0.0%
Water Tectonics	0.0	60.5	60.5	0.0%	0.0%	0.0%	0.0%

Contractor	Apprentice Hours	Journey Hours	Total Hours	Priority Hire Apprentices 9% req.	Priority Hire Journey 19% req.	Apprentice Utilization 17% req.	Preferred Entry 20% req.
Topsoils	0.0	14.8	14.8	0.0%	8.5%	0.0%	0.0%
Salinas Construction	0.0	11.0	11.0	0.0%	0.0%	0.0%	0.0%
Keller North America (+ Subs)	0.0	963.5	963.5	0.0%	2.7%	0.0%	0.0%
Bush, Roed & Hitchings	0.0	42.0	42.0	0.0%	50.0%	0.0%	0.0%
PROJECT TOTALS	2,766.3	12,787.6	15,553.8	4.1%	20.7%	17.8%	0.0%

Key:

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

Seattle Aquarium - Apprentices by Craft

Craft	Count of All Apprentices	% of Craft
Carpenter	3	12%
Cement Mason	2	8%
Electrician	7	27%
Ironworker	2	8%
Laborer	9	35%
Plumber	3	12%
Power Equipment Operator	0	0%
Sheet Metal Worker	0	0%
Sprinkler Fitter	0	0%
TOTAL	26	

Preferred Entry Apprentices	Pre-Apprentice Graduates
0	1
0	0
0	1
0	0
0	1
0	0
0	0
0	0
0	0
0	3
0.0%	11.5%

All Apprentices with 700+ Hours	Preferred Entry (700 Hour Minimum)	Pre-Apprentice Graduates with 700+ Hours
0	0	0

All Priority Hire Apprentices	Priority Hire Pre-Apprentice Graduates
6	1

Pre-Apprentice Graduates by Program	Preferred Entry Apprentices	Pre-Apprentice Graduates
ANew	0	2
Carpenters	0	0
Cement Masons	0	0
DALEC	0	0
Helmets to Hardhats	0	0
Ironworkers	0	0
Job Corps	0	0
PACE	0	0
PACT	0	1
SCC	0	0
TOOL	0	0
TRAC	0	0
TVTC	0	0
YouthBuild	0	0
TOTAL	0	3