


JEFFERSON PARK EXPANSION PHASE II P.A.T.			
TO:			
			
FROM:	Project Manager Andy Sheffer	Seattle Parks and Recreation Senior Capital Project Coordinator	(206) 423-1917(c) (206) 223-3949(f)
MEETING TOPIC: PHASE II P.A.T. QUARTERLY MEETING			
MEETING DATE: Nov. 10, 2009	MEETING TIME: 6:30pm	Meeting AGENDA #1	

1.1 JEFFERSON PARK EXPANSION PROJECT – CONSTRUCTION UPDATE

1.2 JEFFERSON PARK EXPANSION IMPLIMENTATION SCHEDULE SCHEDULE

Item	Description	ID# Status
A.	Phase I Construction	52% Complete
B.	Phase I Additions	
	Artwork	Spring 2010 (1% for the arts)
	Dakota St. (Hort.) Parking	Spring 2010
	Promenade connecting JP to JPF	Spring 2010
	Service Road	Fall 2010
C.	Beacon Mountain CDs	June 2010
	Beacon Mountain Construction	2010-2011 (~1.3 million CCA)
D.	Jefferson Playfield Design thru CDs	June 2010
	Jefferson Playfield Construction	2011-2012 (~2.2 million CCA)
E.	Jefferson Skate Park Planning	2009
	Jefferson Skate Park Design	2010
	Jefferson Skate Park Construction	2010-2011 (~650,000 CCA)
F.	Jefferson Basketball/ CC PARKING	To be designed and bid w/ skatepark project (~200,000 CCA)

1.3 PHASE II OF JEFFERSON PARK P.A.T.

- a. Lessons learned**
- b. Application of lessons learned**
- c. Current Members:**
 - Shellwyn Badger
 - Bruce Bentley
 - Bert Caoili
 - Mike Carney
 - Monique Cherrier
 - Steve Galey
 - Mira Latoszek
 - Stuart McFeely
 - Nancy Spurgeon
- d. New members?**

1.4 CONCLUSION